



Solana Vista School Reconstruction Scope, Timeline, and Budget

Solana Beach School District Board Meeting November 14, 2019



Purpose

To continue to discuss the scope, timeline, and budget for the reconstruction of Solana Vista School.

Outcomes

Approval of scope, timeline, and budget regarding the Solana Vista School Reconstruction Project.

History

2012-13	Development of the Long-Range Facilities Master Plan under HMC Architects Three options for Solana Vista School
2015	Review and validate the priority projects outlined in the Long-Range Facilities Master Plan
2016	Established projects list and proposed budget costs Voters approved the District's GO Bond Measure JJ Solana Vista School project budget proposed at \$35M for construction in 2018-19
2018-Present	Projects experiencing 8-12% escalation over time

Scope of the Project Solana Vista School





Project Timeline

Timeline

November 14, 2019	Scope, Timeline, and Budget Approval at the Regular Board Meeting
November 15, 2019	Construction documents completed and submitted to DSA
January 14, 2020	CA Geological Survey Review and Approval
January 24, 2020	Constructability Review Completed
March 20, 2020	Coastal Commission Hearing/Approval
May 1, 2020	DSA Approval Expected
May TBD 2020	Guaranteed Maximum Price for Construction Presented/Approved
June 2020	Commence Construction

Project Budget

Total Project Budget - Solana Vista School

Year	Proposed Budget	Construction Escalation	Total Project Costs
2018	\$35,000,000	2%*	\$35,700,000
2019	\$35,700,000	6%	\$37,842,000
2020	\$37,842,000	7.5%	\$40,680,150

*2% is in addition to the 5% that was already calculated in the project budget

Today - Challenges

Increase in Escalation

Internal vs. External Corridors - Safety and Instructional Value

Size of Multi-Purpose Rooms

Size and Expense of a full-service Food Service Kitchen


\$40.7m = Estimated Project Budget

Option 1: Budget - Eliminate Scope

Scope Item	Estimated Savings	
Eliminate Interior Corridor	\$1,150,000	
Eliminate (2) Classrooms (Reg)	\$ 626,982	
Eliminate Classroom (K)	\$ 549,354	
Eliminate MPR	\$3,400,000	
Eliminate Solar Arrays	\$ 683,458	

Option 2: Budget - Updated Value Engineering Cost Savings

Scope Item	Estimated Savings
Explore size of Solar Array required to offset up to 60% of expected usage	None
Reduce MPR Footprint - lobby and storage (@1000 sq. ft.)	\$272,324
Reduce square footage of Music Room including instruction and storage (@200 sq. ft.)	\$ 54,400
Reduce Interior Corridors to 8'-9'	\$235,724
Reduce Student Service Kitchen (@200-300 sq. ft.)	\$150,000
Total Estimated Value Engineering Cost Savings	\$712,448



Option 3: Budget - Increase

Proposed	Revised
\$35,000,000	\$40,700,000

Staff Recommendation/Scope Modifications

Scope Item	Estimated Savings
Reduce MPR Footprint - lobby and storage (@1000 sq. ft.)	\$272,324
Reduce square footage of Music Room including instruction and storage (@200 sq. ft.)	\$ 54,400
Reduce Interior Corridors to 8'-9'	\$ 235,724
Reduce Student Service Kitchen (@200-300 sq. ft.)	\$150,000
Total Estimated Value Engineering Cost Savings	\$712,448

Staff Recommendation/Timeline

November 14, 2019 Scope, Timeline, and Budget Approval at the Regular Board Meeting

November 15, 2019 Construction documents completed and submitted to DSA

January 14, 2020 CA Geological Survey Review and Approval

January 24, 2020 Constructability Review Completed

March 20, 2020 Coastal Commission Hearing/Approval

May 1, 2020 DSA Approval Expected

May TBD 2020 Guaranteed Maximum Price for Construction Presented/Approved

June 2020 Commence Construction

Remaining Building Program Budgets

SV Pre-Scope Modifications	SV Post-Scope Modifications
\$40,700,000	\$ 40,000,000
Measure JJ Project Budget \$104,560,000	Identified Projects \$109,900,000
Delta (SSF, CC, SP)	\$ 5,370,000
Other Funds*	
Capital Projects	\$ 5,000,000
Developer Fees	\$ 662,711
CFDs	\$ 11,000,000
Total	\$ 16,662,711

*Excludes pending and potential State Facilities Program reimbursement (\$6,232,640)

Staff Recommendation/Budget

\$40m = Estimated Project Budget

Board Discussion/Action